School Construction Update

Presentation to the Mayor, Council and Board of Education of the City of Paterson

> Scott A. Weiner March 15, 2007

Introduction

Presentation will highlight the following:

- ✓ Reform Efforts New Management & Cost Recovery Efforts
- ✓ Project Life Cycle Pre and Post 2006
- ✓ Need for Legislative Action
- ✓ Project Deferment
- ✓ Projects Completed to Date Paterson & Statewide

History

SCC has undergone a great evolution of reform

- ✓ April 2005: Inspector General issues first report saying SCC is "vulnerable to mismanagement, fiscal malfeasance, conflicts of interest and waste, fraud and abuse of taxpayer dollars..."
- ✓ **December 2005**: Inspector General issues follow-up report saying the SCC lacked "an overall coordinated plan to enable Design and Construction to efficiently build schools..."
- ✓ **January 2006**: Inspector General issues update report saying the new leadership is implementing recommendations, therefore, the SCC should be "able to resume spending on new construction projects."
- ✓ **December 2006**: In a statement announcing the assignment of two SCC Inspector Generals, Inspector General says, "SCC's new leadership has demonstrated a strong commitment to the efficient use of state funds to build schools by implementing internal controls, restructuring the organization, and hiring knowledgeable and experienced staff..."

SCC Reform Efforts - 2006

•Posted Board memos, agenda, and minutes online

- Hired KPMG to conduct internal audit function.
- •Two SCC Inspector Generals on site
- •Strengthened ethics program by providing all employees with Code of Conduct/ Code of Ethics; new employee ethics training; Requiring employees to complete Conflict of Interest Questionnaire and receive regular ethics training

Fiscal Responsibility

- •Pursuing cost recovery opportunities resulting from architect/ engineer design errors or omissions
- •Seeking reimbursement for monies spent to clean polluted sites
- •Established an internal legal function staffed by experienced construction attorneys
- •Reduced the number of open change orders by 50% since March

Strong Project Management & Administration


- •Implemented use of "on-call" demolition contract
- •Utilizing prioritization methodology to sequence projects based on educational factors
- •Created Division of Management & Planning to develop strategic and capital plans
- •Established process for project forecasting, including inflation factors; Established holistic project budgets
- •Preventing institutionalized waste by revising inadequate contract provisions, ensuring strong management of projects, and providing for effective management of contracts
- •Hired experienced construction and real estate professionals
- •Discontinued practice of bidding on incomplete designs and effectively eliminating the opportunity for project scope to change during design or construction

Efforts in Progress

- •Scheduling monthly in-house training for Project Management Staff
- •Implementing a new process to capture and disseminate "lessons learned"
- •Implementing a fully integrated information system that will track project budgets and schedules in real-time
- •Reviewing and renegotiating PMF contracts; Seeking additional project delivery options
- •Implementing a protocol for the evaluation of 3rd parties, contractors and PMFs

New Management


SCC's senior management has undergone an almost complete turnover




Cost Recovery Efforts

- SCC is actively pursing cost recovery opportunities
 - ✓ Lawsuit filed by Attorney General to recover costs incurred by the SCC during the clean-up of the School #30 site in Elizabeth. SCC has incurred approximately \$885,000 in costs related to the site clean-up.
 - ✓ Lawsuit filed by Attorney General to recover more than \$3.5 million in costs incurred by the SCC to repair structural and design defects due to design errors found in the Mount Vernon Elementary School Project in Irvington.
 - ✓ The SCC will be asserting a liquidated damage claim against the contractor for Science Park High School in Newark this week.
 - ✓ Continue to coordinate with the Attorney General to announce additional cost recovery suits toward the end of Feb/ early March.


Project Life Cycle: Pre-2006




Project Life Cycle: Post-2006



Project Planning: Pre-2006




Project Planning: Post-2006




IMPLICATIONS AND CONSEQUENCES

- No prioritization resulted in 315 unfunded projects approved by DOE
- •Lack of strategic and capital planning resulted in hundreds of millions of dollars allocated to projects not advancing
- No holistic project budgets led to not knowing the full cost of projects at start
 - ✓ Costly inefficiencies due to lack of integrated project management
- •No project verification activities Full scope of project not verified; Results in change orders and inefficient project planning
 - ✓i.e.: Health and safety work snowballed into larger projects

Design-Pre-Construction: Pre-2006



Design—Pre-Construction: Post-2006



IMPLICATIONS AND CONSEQUENCES

- Acquired land without project schedule
 - ✓260 parcels of land worth approximately \$97M for deferred projects
- Without development moratoriums, land speculation drove-up costs of land by tens of millions of dollars
- •Change order rate before Sept. 2005 was 50% higher, costing tens of millions
 - ✓ Reduction significantly due to bidding projects with complete design documents

Construction & Close-Out: Pre-2006

SCC Constructs
School
-Solely used PMFs
-Contracts not
Effective
-Projects not
constructed on
time or on budget

Some
Projects
Completed
without
- Close Out
-Commissioning
- Lessons Learned

Construction & Close-Out: Post-2006

SCC Constructs
School
-Exploring options
besides PMFs
-Rewriting contracts
-New level of
accountability to keep
projects on
time or on budget

Projects
Completed:
-Close-Out
-Commissioning
-Lessons
Learned
-Contract
Evaluation

IMPLICATIONS AND CONSEQUENCES

- Lacked cost-effective contracts – currently being rewritten
- •Used costly PMF model for construction management – now pursuing other options
- No accountability to keep projects on time and on budget
 - ✓Implementing
 Primavera
 management tool
- •Failed to capture lessonslearned
- •Failed to close-out projects

Construction Need Exists Statewide

Abbott Districts

- ✓ 315 unfunded school construction projects that were approved by DOE based on the 2000 LRFPs
- ✓ If construction on the 315 projects began in January 2006, the total cost would have been in excess of \$12 billion to complete those projects
- Calls for multiple staged program planning and funding


Regular Operating and Vocational School Districts

✓ Need exists for non-Abbott districts

✓ Since September 2005, 71 referendum have passed totaling \$929 million; state share would be \$286 million

√There is a long-term need for school funding

Recommending additional \$3.25B



Need for Legislative Amendments

New State Authority for School Construction

✓ Enhance governance and focus Board expertise on school construction

Increased District Role and Accountability

- √ Authorize districts to manage a projects such as capital maintenance projects
- ✓ Allow qualified districts to assume full responsibility for the design and construction of projects; develop criteria to evaluate capacity; and assist in capacity building

Streamlined and Collaborative Project Approval Process

✓ Approval for projects will be based on a collaborative review conducted by DOE, SCC and DCA, district and municipal stakeholders

Expanded Land Acquisition Options

- ✓ Involvement of districts/ municipalities in identifying and acquiring land
- ✓ Use of development moratoriums to prevent land speculation
- ✓ Incorporation of school sites into Master Plans

Multiple Project Delivery Methods

✓ Expressly provide for a variety of procurement options to build schools including: design-build, at-risk construction manager, and public/ private partnerships (Build-Own-Operate-Transfer BOOT)

Enhancing Collaboration Between BOE's and Municipal Governing Bodies

Proposed Legislation: Increase Collaboration between Districts and Municipalities In Site Identification/ Selection

- √ Requesting the incorporation of school sites into Municipal Master Plans
- √ Want municipalities and districts to work together to identify sites for schools
- √ For information purposes only, create an inventory of all municipal/ districtowned sites suitable for schools

Proposed Legislation: Provide Balance Between Need for Ratables and Schools

- ✓ Seeking the use of public/private partnerships so municipalities can meet the need for ratables and schools; municipalities should be able to sell or transfer development rights from the school to a developer
- √ Seeking capability to sell air rights above schools
- √Want municipalities to be allowed to impose impact fees on developers to offset state school construction costs
- ✓ Requesting a freeze on municipal development approvals for 120 days after land is identified as a potential school site

Need for Legislative Action

Consequences of Inaction

- ✓ Lose the opportunity for effective capital planning
- ✓ Projects in existing Capital Plan will be deferred
- ✓ Projects in new LRFPs will not commence and priority projects will not advance to the next stage
- ✓ Delay creates additional inflationary impact
- ✓ Neighborhood revitalization is further delayed
- ✓ Districts lack the authority to manage capital maintenance projects themselves
- ✓ Land acquisition costs are inflated due to lack of moratorium on development, like that at DOT
- ✓ Lose the opportunity for enhanced governance

Project Deferment

- SCC will need to defer projects without funding authorization
 - ✓ Structural deficit when July 2005 Capital Plan was adopted
 - ✓ An estimated \$500 million shortfall existed due to a lack of accurate project cost data
 - ✓ Further exacerbated by inflation, project delays, contractor premiums and emergent projects
 - ✓ Deficit is now approximately \$600M
 - ✓ We must manage the deficit to ensure all projects in construction are completed
 - ✓ Approach and Timeframe: Advance as many projects as possible
 - ✓ If and when new funding is available projects will be ready to go into ground
 - ✓ Review options and scenarios in the spring
- Does not mean the school construction program will be "shutting down"

Work Completed to Date - Statewide

600

Abbott Projects Completed

354

Health & Safety Projects Completed

9

Stand-alone ECC's Completed

5

Demonstration
Projects Underway

1,429

Schools in Regular Operating Districts Benefited

- •Of the 600 Abbott projects, 30 were new construction and 51 were substantial additions/ renovations/ rehabilitation projects
- •Of the 600 completed Abbott projects, 354 were necessary Health and Safety projects
- •Of the 600 completed Abbott projects, 9 were stand-alone early childhood centers to help meet the State's pre-K mandate
- •SCC also completed 3 additions to elementary schools whose primary use is for pre-K students and 7 new elementary schools containing pre-K classrooms
- •Commenced construction activities on five of the six Demonstration Projects
- •Special school construction projects that contain community design features intended to spur economic revitalization.
- •These projects are estimated to cost upwards of \$543 million.
- •Executed over 2,550 grants worth \$2.2B.
- •Grants benefited 1,429 schools in 472 districts
- Approximately 80% of RODs received SCC grants

Work Completed to Date - Paterson SCC has completed 45 projects worth \$207.8M

\leftarrow	School Name	School Type	Project Type	Construction Type	Construction Cost: Paid To Date
	Rosa Parks Arts H.S.	High School	Health & Safety	Rehab of Existing Facility	\$2,570,453.00
	John F. Kennedy H.S.	High School	Health & Safety	Rehab of Existing Facility	\$10,509,118.96
	John F. Kennedy H.S.	High School	School Facility Project	New Construction	\$1,032,721.00
	Eastside H.S.	High School	Health & Safety	Rehab of Existing Facility	\$5,146,579.50
	Eastside H.S.	High School	School Facility Project	New Construction	\$1,180,533.00
	Dale Avenue E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$6,406,343.00
	Kilpatrick E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$434,351.41
	Number 2 E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$4,541,382.25
	Number 2 E.S.	Elementary School	School Facility Project	Rehab of Existing Facility	\$57,305.00
Ī	Number 3 E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$2,173,963.55
	Number 4 E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$5,348,951.29
	Number 5 E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$7,338,008.91
	Number 6 E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$9,106,540.53
	Number 7 E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$4,793,926.07
	Number 8 E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$4,065,809.10
	Number 9 E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$4,300,979.00
	Number 10 E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$4,249,305.00
İ	Number 11 E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$3,635,131.00
	Number 12 E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$6,042,523.00
	Number 13 E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$6,822,184.25
	Number 14 E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$861,534.55
	Number 15 E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$6,441,974.00

Work Completed to Date - Paterson

School Name	School Type	Project Type	Construction Type	Construction Costs: Paid To Date
Number 16 E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$743,124.00
Number 17 E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$2,478,305.29
Number 18 E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$8,693,421.69
Number 18 E.S.	Elementary School	Other	Temporary Classroom Unit	\$11,333.33
Number 19 E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$1,208,954.88
Number 20 E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$6,904,272.75
Number 21 E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$4,041,396.07
Number 24 E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$6,137,445.00
Number 25 E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$5,428,175.50
Number 26 E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$6,236,939.00
Number 26 E.S.	Elementary School	Other	Temporary Classroom Unit	\$11,333.33
Number 27 E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$3,555,061.74
Number 27 E.S.	Elementary School	Other	Temporary Classroom Unit	\$11,333.34
Number 28 E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$4,108,858.30
Martin Luther King E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$7,945,982.00
Roberto Clemente E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$2,133,695.07
Norman S. Weir E.S.	Elementary School	Health & Safety	Rehab of Existing Facility	\$883,873.00
Norman S. Weir E.S.	Elementary School	School Facility Project	Rehab of Existing Facility	\$800,740.99
P.S. #26.1 Young Par. Prog.	Elementary School	Health & Safety	Rehab of Existing Facility	\$69,287.00
Sage School	High School	Health & Safety	Rehab of Existing Facility	\$254,883.00
New Roberto ClementeES/ K-1 Center	Elementary School	School Facility Project	New Construction	\$31,272,141.26
Don Bosco Academy	High School	School Facility Project	Rehab of Existing Facility	\$5,880,472.39
PANTHER Academy	High School	School Facility Project	New Construction	\$12,009,401.99

Projects in Capital Plan - Paterson

Status	School	School Type	Construction Type	Anticipated Completion Date	Anticipated Total Completion Costs
 Construction	Number 24 E.S.	Elementary School	Addition To Existing Facility	10/30/07	\$29,100,000
 Construction	International High School Academy (new)	High School	New Construction	7/31/08	\$59,000,000

 Status	School	School Type	Construction Type	Anticipated NTP Date	Educational Priority	Anticipated Total Completion
						Costs
 Design	Number 25 E.S.	Elementary School	Addition To Existing Facility	September 2007	OC no ECC	\$27,700,000
 Design	New Elementary School at Marshall & Hazel & Bridge	Elementary School	New Construction	July 2007	OC no ECC	\$54,400,000
 Design	New Roberto Clemente ES: K-1 Center	Elementary School	Rehab of Existing Facility	January 2008	OC no ECC	\$3,290,000

^{**} There are 22 Paterson projects from the 2000 LRFP unfunded in the 2005 Capital Plan